



Intersection Improvement Program Update

September 1, 2011

**Public Works Department
Traffic Services Division**

FY11 Intersection Improvement Program Completed Projects

- T-7117 Riverside at Rivervalley
- T-7156 Windsor at Northland
- T-7192 Spalding at Roberts



Intersection Improvements Active Projects from FY 2011

- T-7108 Peachtree Dunwoody at Mt. Vernon
 - Work 95% Complete
 - Payment at 25% pending invoices from Contractor
- T-7119 Peachtree Dunwoody at Abernathy
 - Work 85% complete; inspection underway
 - Payment at 75%
- T-7128 Roswell Rd. at Dalrymple – Survey & Design
 - Design 80% complete
 - Payment at 75%
- T-7166 Riverside at Heard's Ferry - Design
 - Work 25% complete
 - Payment at 25%



Intersection Improvements

Active Projects from FY 2011

- T-7170 Roswell Rd. between Abernathy & Sandy Springs Circle – Traffic Studies
 - Work 85% complete
 - Payment at 75%
- T-7184 Riverside Drive near Johnson Ferry Rd.
 - June 23rd indefinite contract time extension pending completion of paving work in GDOT project
- T-7162 Northside Dr. at GA 400 – Design
 - Work 75% complete
 - Payment at 75%



FY 2012 Projects

- Top 3 intersections for FY 2012
 - **T-7167** Riverside and 285 WB signal – Need permit from GDOT
 - **T-7128** - Roswell at Dalrymple – Survey & design 75% complete
 - **T-7195** - Peachtree Dunwoody at Glenridge Conn.
- Guardrail needs Citywide

